BRUHAT BANGALORE MAHANAGARA PALIKE

Name of the Agency	:	**Technical Manager (West),** KRIDL, Bangalore.
Name of the Work	:	Improvements and Asphalting to Mallasandra main road from Govt. School to Anjaneya Swamy temple road in Mallasandra, Ward No.13, SSD, BBMP, Bangalore.
Estimate Cost	:	Rs.

QUALITY CONTROL REPORTS TO

Asst. Executive Engineer,
Shettyhalli Sub Division,
BBMP, Bangalore.

CIVIL-TECH CONSULTANTS & ENGINEERS

Building & Highway Material Testing Laboratory

NABL - ACCREDITED LABORATORY AS PER ISO / IEC – 17025:2005

No.24/13, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara,
Basaveshwaranagar, Bangalore – 560 079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.13/KRIDL/WMM/Gradation/2014-15 18.01.2016

GRADATION FOR WMM
MORTH TABLE-400-11

Customer : **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.

Agency : **Technical Manager (West),** KRIDL, Bangalore.

Name of Work : Improvements and Asphalting to Mallasandra main road from Govt. School to Anjaneya Swamy temple road in Mallasandra, Ward No.13, SSD, BBMP, Bangalore.

Reference : EE/DD/WO/447/2013-14 Dated: 08.03.2013

Date of Testing : 18.01.2016

Material : WMM

Sample Location : WMM Mix Plant Oven Dry Wt (gm): **7330**

Is Sieve Size in mm	Weight Retained (gm)	Cumulative Weight Retained (gm)	Cumulative % of Retained	Cumulative % of Passing	Spec.Limits
53	0	0	0	100	100
45	135	135	1.8	98.2	95-100
22.4	2515	2650	36.2	63.8	60-80
11.2	1205	3855	52.6	47.4	40-60
4.75	865	4720	64.4	35.6	25-40
2.36	980	5700	77.8	22.2	15-30
0.600	525	6225	84.9	15.1	8-22
0.075	980	7205	98.3	1.7	0-8

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

Civil-Tech Consultants & Engineers Bangalore

AE W.13

18/1

****

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.13/KRIDL/WMM/AIV/2014-15 18.01.2016

Aggregate Impact Value

IS: 2386 Part IV

Client	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	**Technical Manager (West),** KRIDL, Bangalore.
Name of the Work	Improvements and Asphalting to Mallasandra main road from Govt. School to Anjaneya Swamy temple road in Mallasandra, Ward No.13, SSD, BBMP, Bangalore.
Reference	EE/DD/WO/447/2013-14 Dated: 08.03.2013
Source / Location	WMM Plant
Type of Mix	Wet Mix macadam
Date of Testing	18.01.2016

Sl No.	Details	Trial No. 1	Trial No. 2	Average
1	Total weight of aggregate sample filling the cylindrical measure = W_1 g	385	386	
2	Weight of agregate passing 2.36 mm sieve after the test = W_2 g	84	85	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	301	301	
4	Aggregate Impact value = percent fines	21.82	22.02	
	100* (W_2/W_1)%			**21.92**

Comments:

→ Maximum allowable Aggregate Impact value for Wet mix Macadam is 30%

Note:

→ This test report should not be reproduced except in full, without written approval of the laboratory

→ The results indicated above are based on the tests carried out on the samples received in the laborator

→ Any Query regarding the report must be reported within 30 days from the date of testing.

Civil-Tech Consultants & Engineers Bangalore

AE W.13

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, [illegible] ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, [illegible]

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.13/KRIDL/WMM/S-T/2014-15 18.01.2016

DETERMINATION OF FLAKINESS INDEX & ELONGATION INDEX OF COARSE AGGREGATES

Customer	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	**Technical Manager (West),** KRIDL, Bangalore.
Name of Work	Improvements and Asphalting to Mallasandra main road from Govt. School to Anjaneya Swamy temple road in Mallasandra, Ward No.13, SSD, BBMP, Bangalore.
Reference	EE/DD/WO/447/2013-14 Dated: 08.03.2013
Technical Reference	IS 2386(Part 1) 1963 (RA 2011)
Type of Mix	Wet Mix Macadam
Date of Testing	18.01.2016

Civil-Tech Consultants & Engineers Bangalore

Result : Flakiness Index = **11.06%**

Elongation Index = **13.25%**

Result : Combined Flakiness & Elongation index 24.31%

Comments:

Maximum allowable Flakiness & Elongation Index for Wet Mix Macadam is 30%

Note:

→ This test report should not be reproduced except in full, without written approval of the laboratory

→ The results indicated above are based on the tests carried out on the samples received in the laboratory

→ Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

AE W.13

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಟಿ.ಎಸ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.12/KRIDL/BM/Bitumen/2015-16 03.02.2016

BITUMEN CONTENT DETERMINATION OF BITUMINOUS MACADAM MIX

As per IS2386 and IRC:SP:11-1984

CUSTOMER	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
AGENCY	**Technical Manager (West),** KRIDL, Bangalore.
NAME OF THE WORK	Improvements and Asphalting to Mallasandra main road from Govt. School to Anjaneya Swamy temple road in Mallasandra, Ward No.13, SSD, BBMP, Bangalore.
REFERENCE	EE/DD/WO/447/2013-14 Dated: 08.03.2013
SAMPLE I/D	Roads in Mallasandra ward No.13.
DATE OF TESTING	03.02.2016

BITUMEN CONTENT DETERMINATION

Description	Trail 1	Trail 2
1. Weight of Mixture before Test, g	500	500
2. Weight of Mixture after Test, g	483	481.5
3. Weight of Asphalt and Mineral matter Extracted, g	-	-
4. Weight of Mineral Matter, g.	-	-
5. Weight of Ash, g		
6. Weight of Bitumen Extracted, g. (corrected)	17	18.50
7. Bitumen content in %	3.40	3.70
8. Average	**3.55**	

Note:

- This test report should not be reproduced except in full, without written approval of the laboratory
- The results indicated above are based on the tests carried out on the samples received in the laboratory
- Any Query regarding the report must be reported within 30 days from date of testing.

****

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

AE W-13

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.12/KRIDL/BM/Bitumen/2015-16 03.02.2016

GRADATION DETERMINATION OF BITUMINOUS MACADAM MIX

As per IS2386 and IRC:SP:11-1984

CUSTOMER	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
AGENCY	**Technical Manager (West),** KRIDL, Bangalore.
NAME OF THE WORK	Improvements and Asphalting to Mallasandra main road from Govt. School to Anjaneya Swamy temple road in Mallasandra, Ward No.13, SSD, BBMP, Bangalore.
REFERENCE	EE/DD/WO/447/2013-14 Dated: 08.03.2013
SAMPLE I/D	Roads in Mallasandra ward No.13.
DATE OF TESTING	03.02.2016

GRADATION AFTER EXTRACTION

Sieve Size in mm	Trail 1				Specified Limits as per MORTH specification table 500-04 (Grading-2)
	Weight Retained, gm	% Retained	%Cummulative Retained	% Passing	
26.5	0	0	0	100	100
19	31.52	6.53	6.53	93.47	90-100
13.2	86.23	17.85	24.38	75.62	56-88
4.75	255.4	52.88	77.26	22.74	16-36
2.36	45.36	9.39	86.65	13.35	4-19
0.3	26.31	5.45	92.10	7.90	2-10
0.075	11.22	2.32	94.42	5.58	0-8

Þ The results indicated above are based on the tests carried	Trail 2				Specified Limits as per MORTH specification table 500-04 (Grading-2)
	Weight Retained, gm	% Retained	%Cummulative Retained	% Passing	
26.5	0	0	0	100	100
19	30.25	6.28	6.28	93.72	90-100
13.2	82.32	17.10	23.38	76.62	56-88
4.75	250.6	52.05	75.42	24.58	16-36
2.36	46.36	9.63	85.05	14.95	4-19
0.3	25.32	5.26	90.31	9.69	2-10
0.075	12.35	2.56	92.88	7.12	0-8

Note:

Þ This test report should not be reproduced except in full, without written approval of the laboratory.

Þ The results indicated above are based on the tests carried out on the samples received in the laboratory

Þ Any Query regarding the report must be reported within 30 days from the date of testing.

Civil-Tech Consultants & Engineers Bangalore

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

****

M/s. Civil-Tech Consultants & Engineers

23/14, 7th Cross, 3rd Stage, 4th Block, Shakthiganapathinagara, Basaveshwaranagar, Bangalore-560079.

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

Tele Fax : 23223227, Website : www.civiltechconsultants.com

E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.13/KRIDL/CSR-01/1059a/QB(SDBC)/2015-16 01.02.2016

TEST REPORT ON DETERMINATION OF BITUMEN CHARACTERISTICS

*CUSTOMER	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
*AGENCY	:	**Technical Manager (West),** KRIDL, Bangalore.
*NAME OF THE WORK	:	Improvements and Asphalting to Mallasandra main road from Govt. School to Anjaneya Swamy temple road in Mallasandra, Ward No.13, SSD, BBMP, Bangalore.
REFERENCE	:	EE/DD/WO/447/2013-14 Dated: 08.03.2013
*SAMPLE ID	:	Bitumen
DATE OF SAMPLING	:	30.01.2016
DATE OF TESTING	:	01.02.2016

The results of the tests conducted on the bitumen sample.

Sl. No	Description	Test Method as per IS	Test Result	Requirement as per IS:73:2013
1	Penetration at 25 ^{0}C, 1/10 mm	IS :1203 -1978 (RA-2009)	88	80 to 100
2	Softening point, ^{0}C	IS :1205 -1978 (RA-2009)	45	Min. 40
3	Ductility at 27^{0}C, cm	IS :1208 -1978 (RA-2009)	100 >	Min. 75
4	Flash Point, ^{0}C	IS :1209 -1978 (RA-2009)	298	Min. 220

*Information is furnished by the Customer/Representative.

Note:

⇒ This test report shall not be reproduced except in full, without written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH .C
Quality Manager

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ. ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗ .
ಎಸ್.ಎಂ ರಸ್ತೆ.

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.13/KRIDL/SDBC/AIV/2015-16 01.02.2016

Aggregate Impact Value

IS: 2386 Part IV

Customer	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	**Technical Manager (West),** KRIDL, Bangalore.
Name of the Work	Improvements and Asphalting to Mallasandra main road from Govt. School to Anjaneya Swamy temple road in Mallasandra, Ward No.13, SSD, BBMP, Bangalore.
Reference	EE/DD/WO/447/2013-14 Dated: 08.03.2013
Source / Location	Hot Mix Plant, Bangalore
Type of Mix	Semi Dense Bituminous Concrete
Date of Testing	01.02.2016

Sl No.	Details	Trial No. 1	Trial No. 2	Average
1	Total weight of aggregate sample filling the cylindrical measure = W_1 g	380	381	
2	Weight of agregate passing 2.36 mm sieve after the test = W_2 g	78	80	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	302	301	
4	Aggregate Impact value = percent fines 100* (W_2/W_1)%	20.53	21.00	20.99

Comments:

→ Maximum allowable Aggregate Impact value for Semi Dense Bituminous Concrete is 27%

Note:

Þ This test report should not be reproduced except in full, without written approval of the laboratory

Þ The results indicated above are based on the tests carried out on the samples received in the laborat

Þ Any Query regarding the report must be reported within 30 days from the date of testing.

Civil-Tech Consultants & Engineers Bangalore

M/s. Civil-Tech Consultants & Engineers

23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

AE W. 13

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.13/KRIDL/SDBC/AIV/2015-16 01.02.2016

Aggregate Impact Value

IS: 2386 Part IV

Customer	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	**Technical Manager (West),** KRIDL, Bangalore.
Name of the Work	Improvements and Asphalting to Mallasandra main road from Govt. School to Anjaneya Swamy temple road in Mallasandra, Ward No.13, SSD, BBMP, Bangalore.
Reference	EE/DD/WO/447/2013-14 Dated: 08.03.2013
Source / Location	Hot Mix Plant, Bangalore
Type of Mix	Semi Dense Bituminous Concrete
Date of Testing	01.02.2016

Sl No.	Details	Trial No. 1	Trial No. 2	Average
1	Total weight of aggregate sample filling the cylindrical measure = W_1 g	379	385	
2	Weight of agregate passing 2.36 mm sieve after the test = W_2 g	82	83	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	297	302	
4	Aggregate Impact value = percent fines 100* (W_2/W_1)%	21.64	21.56	21.55

Comments:

→ Maximum allowable Aggregate Impact value for Semi Dense Bituminous Concrete is 27%

Note:

Þ This test report should not be reproduced except in full, without written approval of the laboratory

Þ The results indicated above are based on the tests carried out on the samples received in the laborat

Þ Any Query regarding the report must be reported within 30 days from the date of testing.

Civil-Tech Consultants & Engineers Bangalore

ME.W.13

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.13/KRIDL/SDBC/AIV/2015-16 01.02.2016

Aggregate Impact Value

IS: 2386 Part IV

Customer	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	**Technical Manager (West),** KRIDL, Bangalore.
Name of the Work	Improvements and Asphalting to Mallasandra main road from Govt. School to Anjaneya Swamy temple road in Mallasandra, Ward No.13, SSD, BBMP, Bangalore.
Reference	EE/DD/WO/447/2013-14 Dated: 08.03.2013
Source / Location	Hot Mix Plant, Bangalore
Type of Mix	Semi Dense Bituminous Concrete
Date of Testing	01.02.2016

Sl No.	Details	Trial No. 1	Trial No. 2	Average
1	Total weight of aggregate sample filling the cylindrical measure = W_1 g	390	391	
2	Weight of agregate passing 2.36 mm sieve after the test = W_2 g	88	89	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	302	302	
4	Aggregate Impact value = percent fines 100* (W_2/W_1)%	22.56	22.76	22.26

Comments:

→ Maximum allowable Aggregate Impact value for Semi Dense Bituminous Concrete is 27%

Note:

Þ This test report should not be reproduced except in full, without written approval of the laboratory

Þ The results indicated above are based on the tests carried out on the samples received in the laborat

Þ Any Query regarding the report must be reported within 30 days from the date of testing.

Civil-Tech Consultants & Engineers Bangalore

M/s. Civil-Tech Consultants & Engineers

23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

AE W.13

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ. ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ. ರವೀಂದ್ರನಗರ. ಬೆಂಗಳೂರು

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.13/KRIDL/SDBC/Shape_T/2015-16 : 01.02.2016

DETERMINATION OF FLAKINESS INDEX & ELONGATION INDEX OF COARSE AGGREGATES

Customer	: **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	: **Technical Manager (West),** KRIDL, Bangalore.
Name of Work	: Improvements and Asphalting to Mallasandra main road from Govt. School to Anjaneya Swamy temple road in Mallasandra, Ward No.13, SSD, BBMP, Bangalore.
Reference	: EE/DD/WO/447/2013-14 Dated: 08.03.2013
Technical Reference	: IS 2386(Part 1) 1963 (RA 2007)
Type of Mix	: Semi Dense Bituminous Concrete
Date of Testing	: 01.02.2016

Civil-Tech Consultants & Engineers ★ Bangalore

Result : Flakiness Index = **11.06%**

Elongation Index = **13.26%**

Result : Combined Flakiness & Elongation index **24.32%**

Comments:

Maximum allowable Flakiness & Elongation Index for Semi Dense Bituminous Concrete is 30%

Note:

- This test report should not be reproduced except in full, without written approval of the laboratory
- The results indicated above are based on the tests carried out on the samples collected by the laboratory
- Any Query regarding the report must be reported within 30 daysfrom the date of testing

****

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

AE W.13

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.13/KRIDL/SDBC/Shape_T/2015-16 : 01.02.2016

DETERMINATION OF FLAKINESS INDEX & ELONGATION INDEX OF COARSE AGGREGATES

Customer	: **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	: **Technical Manager (West),** KRIDL, Bangalore.
Name of Work	: Improvements and Asphalting to Mallasandra main road from Govt. School to Anjaneya Swamy temple road in Mallasandra, Ward No.13, SSD, BBMP, Bangalore.
Reference	: EE/DD/WO/447/2013-14 Dated: 08.03.2013
Technical Reference	: IS 2386(Part 1) 1963 (RA 2007)
Type of Mix	: Semi Dense Bituminous Concrete
Date of Testing	: 01.02.2016

Result : Flakiness Index = **12.34%**

Elongation Index = **13.05%**

Result : Combined Flakiness & Elongation index **25.39%**

Comments:

Maximum allowable Flakiness & Elongation Index for Semi Dense Bituminous Concrete is 30%

Note:

Þ This test report should not be reproduced except in full, without written approval of the laboratory

Þ The results indicated above are based on the tests carried out on the samples collected by the laboratory

Þ Any Query regarding the report must be reported within 30 daysfrom the date of testing

****

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.13/KRIDL/SDBC/Shape_T/2015-16 : 01.02.2016

DETERMINATION OF FLAKINESS INDEX & ELONGATION INDEX OF COARSE AGGREGATES

Customer	: **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	: **Technical Manager (West),** KRIDL, Bangalore.
Name of Work	: Improvements and Asphalting to Mallasandra main road from Govt. School to Anjaneya Swamy temple road in Mallasandra, Ward No.13, SSD, BBMP, Bangalore.
Reference	: EE/DD/WO/447/2013-14 Dated: 08.03.2013
Technical Reference	: IS 2386(Part 1) 1963 (RA 2007)
Type of Mix	: Semi Dense Bituminous Concrete
Date of Testing	: 01.02.2016

Civil-Tech Consultants & Engineers Bangalore

Result : Flakiness Index = **11.85%**

Elongation Index = **13.98%**

Result : Combined Flakiness & Elongation index **25.83%**

Comments:

Maximum allowable Flakiness & Elongation Index for Semi Dense Bituminous Concrete is 30%

Note:

Þ This test report should not be reproduced except in full, without written approval of the laboratory

Þ The results indicated above are based on the tests carried out on the samples collected by the laboratory

Þ Any Query regarding the report must be reported within 30 daysfrom the date of testing

****

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

AE W.13

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಬಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.13/KRIDL/SDBC/Stripping/2015-16 04.02.2016

Stripping Value of Road Aggregates (Static Immersion Test)

IS: 6241

Customer	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	**Technical Manager (West),** KRIDL, Bangalore.
Name of the work	Improvements and Asphalting to Mallasandra main road from Govt. School to Anjaneya Swamy temple road in Mallasandra, Ward No.13, SSD, BBMP,
Reference	EE/DD/WO/447/2013-14 Dated: 08.03.2013
Type of Mix	Semi Dense Bituminous Concrete
Date of Testing	04.02.2016

Type of binder : 80/100
Percentage of binder used : 5.0% by wt.
Total weight of aggregate : 200 g
Total weight of binder : 10.0 g
Temperature of water-bath : 40° C

Observation Number	Stripping, Percentage	Average, Percentage	Average Retained Coating, %
1	3.2	3.30	96.70
2	3.3		
3	3.4		

Civil-Tech Consultants & Engineers Bangalore

Comments:

→ Minimum allowable Aggregate retained coating for Semi Dense Bituminous Concrete is 95%

Note:

Þ This test report should not be reproduced except in full, without written approval of the laboratory

Þ The results indicated above are based on the tests carried out on the samples received in the laboratory

Þ Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

AE W.13

4/2

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.13/KRIDL/SDBC/SDBC/Sp_Wa/2015-16 04.02.2016

Specific Gravity And Water Absorption Test

IS: 2386 Part III

Customer	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	**Technical Manager (West),** KRIDL, Bangalore.
Name of the Work	Improvements and Asphalting to Mallasandra main road from Govt. School to Anjaneya Swamy temple road in Mallasandra, Ward No.13, SSD, BBMP, Bangalore.
Reference	EE/DD/WO/447/2013-14 Dated: 08.03.2013
Type of Mix	Semi Dense Bituminous Concrete
Source / Location	Hotmix Plant, Bangalore
Date of Testing	04.02.2016

Sl. No.	Details	Notation	Test Number			Mean Value
			Test 1	Test 2	Test 3	
1	Weight of aggregate suspended in water with the basket	W_1 g	2024	2025	2026	
2	Weight of basket suspended in water	W_2 g	755	755	755	
3	Weight of saturated aggregate in water	$(W_1 - W_2) = W_s$ g	1269	1270	1271	
4	Weight of saturated surface dry aggregate in air	W_3 g	2016	2017	2018	
5	Weight of water equal to the volume of the aggregate	$(W_3 - W_S)$ g	747	747	747	
6	Weight of oven dried aggregate	W_4 g	2000	2003	2001	
7	Specific Gravity	$W_4/(W_3-W_S)$	2.677	2.681	2.679	2.679
8	Apparent Specific gravity	$W_4/(W_4-W_S)$	2.736	2.733	2.741	2.737
9	Water Absorption	$((W_3-W_4)*100)/W_4$	0.80%	0.70%	0.85%	0.78%

Comments:

→ Maximum allowable Aggregate Water absorption value for Semi Dense Bituminous Concrete is 2.0%

Note:

Þ This test report should not be reproduced except in full, without written approval of the laboratory

Þ The results indicated above are based on the tests carried out on the samples received in the laboratory

Þ Any Query regarding the report must be reported within 30 days from the date of testing.

****

Civil-Tech Consultants & Engineers Bangalore

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂ

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

Tele Fax : 23223227, Website : www.civiltechconsultants.com

E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.13/KRIDL/SDBC/Bit/2015-16 04.02.2016

BITUMEN CONTENT DETERMINATION OF SEMI DENSE BITUMINOUS CONCRETE MIX

AS per IRC:SP:-1984

CUSTOMER	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
AGENCY	**Technical Manager (West),** KRIDL, Bangalore.
NAME OF THE WORK	Improvements and Asphalting to Mallasandra main road from Govt. School to Anjaneya Swamy temple road in Mallasandra, Ward No.13, SSD, BBMP, Bangalore.
REFERENCE	EE/DD/WO/447/2013-14 Dated: 08.03.2013
SAMPLE I/D	Roads in Mallasandra Ward No.13.
DATE OF TESTING	04.02.2016

BITUMEN CONTENT DETERMINATION

Description	Trail 1	Trail 2
1. Weight of Mixture before Test, g	500	500
2. Weight of Mixture after Test, g	475	474.5
3. Weight of Asphalt and Mineral matter Extracted, g	-	-
4. Weight of Mineral Matter, g.	-	-
5. Weight of Ash, g		
6. Weight of Bitumen Extracted, g. (corrected)	25	25.50
7. Bitumen content in %	5.00	5.10
8. Average	**5.05**	

Civil-Tech Consultants & Engineers Bangalore

Note:

- This test report should not be reproduced except in full, without written approval of the laboratory
- The results indicated above are based on the tests carried out on the samples received in the laboratory
- Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

AE W-13

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.13/KRIDL/SDBC/Bit/2015-16 04.02.2016

BITUMEN CONTENT GRADATION DETERMINATION OF SEMI DENSE BITUMINOUS CONCRETE MIX

As per IS2386 and IRC:SP:11-1984

CUSTOMER	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
AGENCY	**Technical Manager (West),** KRIDL, Bangalore.
NAME OF THE WORK	Improvements and Asphalting to Mallasandra main road from Govt. School to Anjaneya Swamy temple road in Mallasandra, Ward No.13, SSD, BBMP, Bangalore.
REFERENCE	EE/DD/WO/447/2013-14 Dated: 08.03.2013
SAMPLE I/D	Roads in Mallasandra Ward No.13.
DATE OF TESTING	04.02.2016

GRADATION AFTER EXTRACTION

Sieve Size in mm	Trail 1				Specified Limits as per MORTH specification table 500-15 (Grading-2)
	Weight Retained, gm	% Retained	%Cummulative Retained	% Passing	
13.2	0	0	0	100	100
9.5	24.35	5.13	5.13	94.87	90-100
4.75	260.5	54.84	59.97	40.03	35-51
2.36	51.36	10.81	70.78	29.22	24-39
1.18	35.24	7.42	78.20	21.80	15-30
0.3	36.36	7.65	85.85	14.15	9-19
0.075	35.65	7.51	93.36	6.64	3-8

Sieve Size in mm	Trail 2				Specified Limits as per MORTH specification table 500-15 (Grading-2)
	Weight Retained, gm	% Retained	%Cummulative Retained	% Passing	
13.2	0	0	0	100	100
9.5	38.59	8.13	8.13	91.87	90-100
4.75	262.5	55.32	63.45	36.55	35-51
2.36	56.34	11.87	75.33	24.67	24-39
1.18	33.32	7.02	82.35	17.65	15-30
0.3	30.22	6.37	88.72	11.28	9-19
0.075	28.56	6.02	94.74	5.26	3-8

Civil-Tech Consultants & Engineers Bangalore

Note:

- This test report should not be reproduced except in full, without written approval of the laboratory
- The results indicated above are based on the tests carried out on the samples received in the laboratory
- Any Query regarding the report must be reported within 30 days from the date of testing.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶಬ್ದಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

****

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar, Bangalore-79.

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
Bangalore-560079.
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.13/KRIDL/SDBC/AGG/2015-16 04.02.2016

Aggregate Gradation Test

IS : 2386 Part I

Customer	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	**Technical Manager (West),** KRIDL, Bangalore.
Name of the Work	Improvements and Asphalting to Mallasandra main road from Govt. School to Anjaneya Swamy temple road in Mallasandra, Ward No.13, SSD, BBMP, Bangalore.
Reference	EE/DD/WO/447/2013-14 Dated: 08.03.2013
Sample I / D	Hot Mix Plant, Bangalore
Type of Mix	Semi Dense Bituminous Concrete (SDBC)
Date of Testing	04.02.2016

Total Weight of Sample: **5300** gm

SIEVE SIZE, mm	Weight Retained, gm	% Retained	Cummulative % Retained	% Passing	Grade-II As per MORTH	Remarks
13.2	0	0.0	0	100	100	Gradation satisfies Grade-II MORTH specification
9.5	385	7.3	7.26	92.74	90-100	
4.75	2650	50.0	57.26	42.74	35-51	
2.36	645	12.2	69.43	30.57	24-39	
1.18	480	9.1	78.49	21.51	15-30	
0.3	420	7.9	86.42	13.58	9-19	
0.075	380	7.2	93.58	6.42	3-8	

Total Weight of Sample: **5200** gm

SIEVE SIZE, mm	Weight Retained, gm	% Retained	Cummulative % Retained	% Passing	Grade-II As per MORTH	Remarks
13.2	0	0.0	0	100	100	Gradation satisfies Grade-II MORTH specification
9.5	335	6.4	6.44	93.56	90-100	
4.75	2545	48.9	55.38	44.62	35-51	
2.36	835	16.1	71.44	28.56	24-39	
1.18	525	10.1	81.54	18.46	15-30	
0.3	380	7.3	88.85	11.15	9-19	
0.075	355	6.8	95.67	4.33	3-8	

Note:

- This test report should not be reproduced except in full, without written approval of the laboratory
- The results indicated above are based on the tests carried out on the samples received in the laboratory
- Any Query regarding the report must be reported within 30 days from the date of testing.

Civil-Tech Consultants & Engineers Bangalore

AE W.13

****

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.